



**STANTEC  
CONTACTS:**

**CITY ENGINEER**

- Phil Gravel  
651.604.4885

**FIELD  
INSPECTOR**

- Chuck Boser  
701.893.5146

**CITY OF  
MAPLE LAKE :  
CONTACTS:**

**PUBLIC WORKS**

- Jerry Sawatzke  
320.963.3738

**PRIME CONTRACTOR,  
KNIFE RIVER**

- Andy Hicks  
763.286.0678

**Safety-** On any project our first concern is always safety. Please be reminded the size and weight of the machinery, and the noise and dust produced makes it difficult for workers to keep track of the whereabouts of onlookers, especially children. You can help us minimize the potential for accidents by keeping neighborhood children clear of the construction area and equipment at all times.

# Project Update No. 4

2018 STREET IMPROVEMENTS

JUNE 12, 2019

## Project Update

The Contractor will be paving the final lift of bituminous wear course on Monday, June 17th starting at 7AM. It will take most of the day to complete the paving work. The Contractor will be working on site Friday, June 14th doing some prep work and placing no parking signs that will be for the paving day on Monday. The Contractor will also be working on completing all the remaining miscellaneous items on the project. The Final Completion date for the project is July 15, 2019.

## Project Items

- **Drain tile risers for sump pump connections:** The Contractor has completed adjusting the elevation of the white PVC drain risers behind the curb to make level with the final turf grade. This will insure that easy connections with sump pump drains can be made and that they can easily be found in the future by both homeowners and City staff.
- **Turf Establishment:** A friendly reminder to the homeowner's to keep the newly seeded areas from last watered regularly. This will help build the turf during the spring growing season. The Contractor will be reseeding areas that need touch up from last year's seeding.
- **Final Wear Course Paving:** As mentioned above, the final lift of bituminous wear course will be installed on Monday, June 17th. During the final wear course paving, there will be no parking on the streets. Please park in your driveways on this day. During paving, there will be intermittent times of no vehicle access to the residences while the paving operation is out in front of your homes. While the paving operation is elsewhere on the project there will be access. Please follow the directions of the construction workers on site as they will be helping direct the traffic flow.

Chuck Boser (Stantec) is your primary contact during the project to address your questions and concerns. Chuck can be reached at (701) 893-5146.